NAME OF WORK : "Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.01, 02, 03 and 04 of Yelahanka Sub Division"

EMB

(Pre-Measurement Sheet and Measurement Sheet)

Third and Final Bill

(Book No.03)

NAME OF WORK : "Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.01, 02, 03 and 04 of Yelahanka Sub Division"

EMB

Third and Final Bill

Pre-Measurement Sheet

(Book No.03)

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE PROJECT: Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.91, 92, 93 and 94 of Yelahanka Sub Division

PRE MEASUREMENT SHEET

Third & Final Bill

Client M/s NPR infratech, (Sri N purushotham Raju) SLV Nilaya , No. 38/1, Sankranthi Layout, 4th main, JP Nagar, 7th phase, Bangalore-78

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Remarks
Item No 69		KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2 Pg No.13 Item No 4.3									
Measurements taken on		7/8/23, 10/8/23, 17/2/23									
		Quantity Measured in 1st RA Bill								17.64	
		Quantity Measured in 2nd RA Bill								16.83	
		Present Bill Measurements									
		Sardar Vallabhai Patel Park									
		Pathway 1									
0.00	8.50		Cum	1	8.50	3.10	2.80	2.95	0.15	3.76	
0.00	4.00		Cum	1	4.00	2.80	3.00	2.90	0.15	1.74	
0.00	6.10		Cum	1	6.10	3.00	3.00	3.00	0.15	2.75	
0.00	11.54		Cum	1	11.54	3.00	3.00	3.00	0.15	5.19	
0.00	15.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75	
15.00	20.30		Cum	1	5.30	3.00	3.00	3.00	0.15	2.39	
20.30	35.30		Cum	1	15.00	3.00	2.90	2.95	0.15	6.64	
35.30	40.90		Cum	1	5.60	2.90	4.80	3.85	0.15	3.23	
0.00	9.80		Cum	1	9.80	3.00	3.00	3.00	0.15	4.41	
0.00	7.25		Cum	1	7.25	3.00	2.90	2.95	0.15	3.21	
0.00	15.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75	
15.00	30.00		Cum	1	15.00	3.00	2.95	2.98	0.15	6.69	
30.00	45.00		Cum	1	15.00	2.95	2.90	2.93	0.15	6.58	
45.00	60.00		Cum	1	15.00	2.90	3.00	2.95	0.15	6.64	
60.00	70.15		Cum	1	10.15	3.00	3.55	3.28	0.15	4.99	
		Pathway 2									
0.00	15.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75	
15.00	30.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75	
30.00	45.00		Cum	1	15.00	3.00	3.00	3.00	0.15	6.75	
45.00	54.30		Cum	1	9.30	3.00	3.00	3.00	0.15	4.19	
0.00	14.40		Cum	1	14.40	3.00	3.00	3.00	0.15	6.48	
0.00	2.40		Cum	1	2.40	1.30	1.30	1.30	0.15	0.47	
0.00	4.00		Cum	1	4.00	1.70	1.20	1.45	0.15	0.87	
0.00	6.00		Cum	1	6.00	2.60	2.90	2.75	0.15	2.48	

A.E.E. (Project)

1HO, 92

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Chainage in m		Description of Item	Unit	No.	Length (m)	Breadth (m)			Depth (m)	Quantity	Remarks
From	To					B1	B2	Avg B			
0.00	3.10										
0.00	3.50										
			Cum	1	3.10	2.00	2.00	2.00	0.15	0.93	
			Cum	1	3.50	2.00	2.00	2.00	0.15	1.05	
8.00	2.80										
8.00	10.70										
			Cum	1	2.80	1.60	1.60	1.60	0.15	0.67	
			Cum	1	10.70	2.85	2.85	2.85	0.15	4.57	
									Total Executed Quantity	148.55	
									Qty Carried to Summary	148.55	

PRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer
Project Division

NAME OF WORK : "Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.01, 02, 03 and 04 of Yelahanka Sub Division"

EMB

Third and Final Bill

Measurement Sheet

(Book No.03)

THIRD AND FINAL BILL

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE PROJECT: Construction of Sculptures in Parks, Lakes, Circles and Junctions in ward No.01, 02, 03 and 04 of Yelahanka Sub Division

MEASUREMENT SHEET

Client M/s NPR infratech, (Sri N purushotham Raju) SLV Nilaya , No. 38/1, Sankranthi Layout, 4th main, JP Nagar, 7th phase, Bangalore-78

Third & Final Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth (m)			Depth	Quantity	Rate	Amount	Remarks
From	To				(m)	B1	B2	Avg B	(m)		Rs	Rs	
		Item No. 01 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 02 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 03 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 04 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 05 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation .											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 06 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge , as per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Project Division
Yelahanka Zone

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 07		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			
Item No. 08		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			
Item No. 09		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			
Item No. 10		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) as per approved quotation										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			
Item No. 11		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge.										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			
Item No. 12		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	**1.00**			
									Schedule B Quantity	**1.00**			
									DPQ Quantity Paid in 1st RA Bill	**1.00**			
									Now To be Paid Qty	**Nil**			

BHARAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer
Project Division
Assistant Excecutive Engineer

THIRD AND FINAL BILL

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Item No. 13 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets As per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 14 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 15 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 16 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	2.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										DPQ Quantity Paid in 2nd RA Bill			
										Quantity upto 125%	0.25		
										Quantity above 125%	0.75		
										Now To be Paid Qty	Nil		
		Item No. 17 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No. 18 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) (inclusive of all taxes) As per approved quotation										
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Item No 19 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No 20 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No 21 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No 22 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No 23 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
		Item No 24 Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer

THIRD AND FINAL BILL

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 25		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 26		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 27		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 28		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 29		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 30		Povding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		

PURAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Jalahanka Zone

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 31		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 32		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 33		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 34		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 35		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 36		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			

SRIPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 37		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 38		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge											
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 39		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 40		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation											
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 41		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
			No										
									Total Executed Quantity	2.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									DPQ Quantity Paid in 2nd RA Bill				
									Quantity upto 125%	0.25			
									Quantity above 125%	0.75			
									Now To be Paid Qty	Nil			
Item No 42		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 43		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes) (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	2.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										DPQ Quantity Paid in 2nd RA Bill			
										Quantity upto 125%	0.25		
										Quantity above 125%	0.75		
										Now To be Paid Qty	Nil		
Item No 44		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 45		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes)											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 46		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 47		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge. (inclusive of all taxes)											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No 48		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge. (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	2.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										DPQ Quantity Paid in 2nd RA Bill			
										Quantity upto 125%	0.25		
										Quantity above 125%	0.75		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 49		Poviding, Fabricating and Fixing of Antique Kannada Alphabets made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each alphabet, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed alphabets as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 50		Poviding, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 51		Poviding, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 52		Poviding, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 53		Poviding, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete and Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No. 54		Poviding, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete nd Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation	No									
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BDMP, Bangalore 02

Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 55		Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete nd Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes)										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 56		Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete nd Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 57		Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete nd Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 58		Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete as per direction of Engineer in Charge (inclusive of all taxes) (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	1.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									Now To be Paid Qty	Nil			
Item No 59		Providing, Fabricating and Fixing of Antique Kannada Numbers made out of Brass Casting and other Cast iron and also Mild steel materials as per drawings for each Numbers, appreance and dimesions of each alphabet is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, Finishing with Spray Painting and providing the support Stand using L-section and cetrally fitted with bolt height of 7" complete nd Fixeing of out-door LED Strip Lighting for through out the peripery and inside all proposed Numbers as per direction of Engineer in Charge (inclusive of all taxes) As per approved quotation										
			No										
									Total Executed Quantity	2.00			
									Schedule B Quantity	1.00			
									DPQ Quantity Paid in 1st RA Bill	1.00			
									DPQ Quantity Paid in 2nd RA Bill				
									Quantity upto 125%	0.25			
									Quantity above 125%	0.75			
									Now To be Paid Qty	Nil			
Item No 60		Providing and fixing of ornamental grill for, inside frame designs made out of 10 mm thick Hexagonal Hollow Section height 1.20m , appearance and dimeson of hand railing is indiacted in drawings including cost of labour etc, complete as per direction of Enginner in charge (inclusive of all taxes) including outdoor duco painting (inclusive of all taxes) As per approved quotation										
									Item not Operated				
Item No 61		Providing and Fixing the I Section ISMB 200 mm X 100 mm X 5.7 mm to support (inclusive of all taxes) (inclusive of all taxes) As per approved quotation										
			Rmtr										
									Total Executed Quantity	191.33			
									Schedule B Quantity	120.00			
									DPQ Quantity Paid in 1st RA Bill	109.05			
									DPQ Quantity Paid in 2nd RA Bill				
									Quantity upto 125%	40.95			
									Quantity above 125%	41.33			
									Now To be Paid Qty	Nil			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 62		Poviding, Fabricating and Fixing of Bull made out of welded iron link chain materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. Dimesions (106 inch X 32 inchesX 60 inches wieght) ton (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No. 63		Poviding, Fabricating and Fixing of CAR made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge (inclusive of all taxes) Dimesions 108 x 120 x 33 inches Base size required (12 x 5 feet) wieght 1.5 Ton approximately (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No. 64		Poviding, Fabricating and Fixing of DEER made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge (inclusive of all taxes) Dimesions 64 x 102 x 44 inches Base size required (10.5 x 6 feet) wieght 1.5 Ton approximately (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No. 65		Poviding, Fabricating and Fixing Tractor made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation											
			No										
										Total Executed Quantity	1.00		
										Schedule B Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
Item No. 66		KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 Note :Adopt item 2.24 for excavation in all types of soils for lowering & levelling the ground for building works by mechanical means KBS Pg No 6, Item No 2.1											
			Cum										
										Total Executed Quantity	118.96		
										Schedule B Quantity	340.72		
										DPQ Quantity Paid in 1st RA Bill	85.96		
										DPQ Quantity Paid in 2nd RA Bill	33.00		
										Now To be Paid Qty	Nil		
Item No. 67		KSRB 2-11 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by Ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications..(P-7 Sl.no -2.11) PWD SR 2018-19											
										Item not Operated			
Item No. 68		KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100 mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. Specification No. KBS Pg No 7, Item No 2.15											
			Cum										
										Total Executed Quantity	23.53		
										Schedule B Quantity	53.35		
										DPQ Quantity Paid in 1st RA Bill	23.53		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer

THIRD AND FINAL BILL

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 69		KSRB 4.1.3 : Providing and laying in position plain cement concrete of mix 1:4.8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2 Pg No.13 Item No.4.3											
		Cum											
		Vide Total executed Quantity from premeasurement Page no. 1 & 2								**148.55**			
										Quantity Limited To	**139.25**		
										Schedule B Quantity	**127.41**		
										Quantity upto 125%	**139.25**		
										DPQ Quantity Paid in 1st RA Bill	**17.64**		
										DPQ Quantity Paid in 2nd RA Bill	**16.83**		
										Now To be Paid Qty			
										Quantity upto 125%	**104.78**	**5462.20**	**572320.00**
Item No. 70		KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, butttresses, bed blocks, anchor blocks & plinths etc , including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6, Pg No. 14 Item No. 4.11											
		Cum											
										Total Executed Quantity	**78.76**		
										Schedule B Quantity	**256.88**		
										DPQ Quantity Paid in 1st RA Bill	**65.11**		
										DPQ Quantity Paid in 2nd RA Bill	**13.65**		
										Now To be Paid Qty	**Nil**		
Item No. 71		KSRB 4.9.2 : Providing T M T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - Pg No. 18 TMT bars Fe 500											
		Cum											
										Total Executed Quantity	**3.32**		
										Schedule B Quantity	**15.86**		
										DPQ Quantity Paid in 1st RA Bill	**3.32**		
										Now To be Paid Qty	**Nil**		
Item No. 72		KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Pg No. 16 Item No. 4.46.2											
		Cum											
										Total Executed Quantity	**218.88**		
										Schedule B Quantity	**449.86**		
										DPQ Quantity Paid in 1st RA Bill	**218.88**		
										Now To be Paid Qty	**Nil**		
Item No. 73		KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. Specification. No. KBS 2.9, Pg No.7, Item No.2.10											
		Cum											
										Total Executed Quantity	**17.09**		
										Schedule B Quantity	**12.60**		
										DPQ Quantity Paid in 1st RA Bill			
										Quantity upto 125%	**15.75**		
										Quantity above 125%	**1.34**		
										Now To be Paid Qty	**Nil**		
Item No 74		Supplying and fixing of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975, 4 core 16 sqmm Iteam rate Iteam rate (PWD electrical S.R material list page: XVIII SL/NO 522)											
Measurements taken on		24/8/23											
		Cars Hanging	Rmtr	1	145					145.00			
										Total Executed Quantity	**145.00**		
										Schedule B Quantity	**300.00**		
										Now To be Paid Qty	**145.00**	**151.50**	**21968.00**

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 75		Supplying heavy gague PVC conduit pipe 20/25/32 mm dia 2mm thick confirming to IS 2509 with suitable size bends metal pvc junction boxes, adhesive paste etc, and running before concreting and slab. The conduit should be tied to the reinforcement rods by using binding wires and ensured ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG cil flag wire wherever necessary											
			Rmtr										
										Total Executed Quantity	324.00		
										Schedule B Quantity	300.00		
										DPQ Quantity Paid in 2nd RA Bill			
										Quantity upto 125%	375.00		
										Quantity above 125%	399.00		
										Now To be Paid Qty	Nil		
Item No 76		Supply of LED floodlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate/clear glass material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, CCT = 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire = IK08. Power Factor >0.9 with mains, Surge Protection- Min 5KV along with Over voltage/Overload, short circuit, miss wiring protection. Compatible for pole mouting with outer dia of 40mm to 50 mm Universal Voltage driver to operate wide voltage range from 100V to 270V 50 n/Hz application. Compliance to IS10322/ IEC 60598, LM 79 & LM 80 Adherence with RoHS, UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with ..... W System Power consumption. LED Efficiency >130lm/w, nominal CRI >75. Luminaire manufacturer should have inhouse facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source. (PWD electrical S R material list page no - 67 SL.NO 12.9)											
										Item not Operated			
Item No 77		Supplying and fixing of Group A, regular MCB distribution boards on wall woodboard flush mounting using required clamps, bolts, nuts etc , with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door with powder coated painting made out of SWG MS enclosure											
Measurements taken on		26/08/23											
			Rmtr	1									
											1.00		
										Total Executed Quantity	1.00		
										Schedule B Quantity	10.00		
										Now To be Paid Qty	1.00	1222.10	1222.00
Item No 78		Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing materials and "C" type curve, Indiator ON/OFF energy cross -3 with as required confirming to IEC 60898 Iteam rate As per approved Data rate											
Measurements taken on		26/08/23											
		Mother Dairy Circle , Deer Statue	Each	1							1.00		
		Horse Statue	Each	1							1.00		
		Bull Statue	Each	1							1.00		
		Lion Statue	Each	1							1.00		
		Attur layout											
		Elephant Statue	Each	1							1.00		
		Ashoka Statue	Each	1							1.00		
										Total Executed Quantity	6.00		
										Schedule B Quantity	20.00		
										Now To be Paid Qty	6.00	918.09	5509.00
Item No 79		Providng Antique decorative cast iron Electrical Pole Fabricating, supplying and erection of 7 Mtrs long hot dip IS 2062 for base plate withdoor opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom 350 mm, top 250 mm with 3mm thick, suitable base plate and 4 Nos of ..... long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc., (excluding foundation) as per drawing appended as per the architectural Drawing and specification as per the directuins of Engineerin Charge..... Iteam rate As per approved Data rate											
			Rmtr										
										Total Executed Quantity	5.00		
										Schedule B Quantity	7.00		
										DPQ Quantity Paid in 2nd RA Bill	5.00		
										Now To be Paid Qty	Nil		
Item No 80		Providing and fixing of LED 30W lighting is indiacted in drawings including cost of labour etc, complete as per direction of Enginner in charge (inclusive of all taxes) Ornamental grill for Hand Railing PWD electrical S R iteam no-12.8.2 page no-67											
										Item not Operated			

A.E.E (Project)

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer Project Division

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 81		Conveying the excavated earth, debries etc , with all lead and lifts including loading and unloading charges etc , complete as per the direction of the Engineer-in-charge Pg No 136,Item No17.4											
			Cum										
										Total Executed Quantity	101.88			
										Schedule B Quantity	54.60			
										DPQ Quantity Paid in 1st RA Bill				
										Quantity upto 125%	68.25			
										Quantity above 125%	0.63			
										DPQ Quantity Paid in 2nd RA Bill				
										Quantity above 125%	33.00			
										Now To be Paid Qty	Nil			
Item No. 82		14.58 Providing and fixing granite flooring in combination of 19 mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc , complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification KBS 14.58 , Pg No 111,Item No 14.58												
			Cum										
										Total Executed Quantity	**183.44**			
										Schedule B Quantity	**520.16**			
										DPQ Quantity Paid in 1st RA Bill	**72.44**			
										DPQ Quantity Paid in 2nd RA Bill	**111.00**			
										Now To be Paid Qty	**Nil**			
Item No. 83		14.55. Providing full nosing for 20 mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc , complete as per specification KBS No 14.55, Pg No 111											
			Cum										
										Total Executed Quantity	**211.42**			
										Schedule B Quantity	**522.85**			
										DPQ Quantity Paid in 1st RA Bill	**64.16**			
										DPQ Quantity Paid in 2nd RA Bill	**147.26**			
										Now To be Paid Qty	**Nil**			
Item No. 84		KSRB 14.4 Providing and laying flooring and steps fine dressed granite stone slabs 40 mm thick on cement mortar bed 1:6, and pointed with cement mortar 1:3 over existing cement concrete bed , including cost of materials, labour, curing complete as per specifications. Specification No. KBS 14.26 Pg No 103											
			Cum										
										Total Executed Quantity	**54.42**			
										Schedule B Quantity	**12.42**			
										DPQ Quantity Paid in 1st RA Bill	**7.70**			
										DPQ Quantity Paid in 2nd RA Bill				
										Quantity upto 125%	**7.83**			
										Quantity above 125%	**38.90**			
										Now To be Paid Qty	**Nil**			
Item No. 85		Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50 mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20 m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications. Pg No 45 Item No. 7.38											
			Cum										
										Total Executed Quantity	**144.06**			
										Schedule B Quantity	**431.88**			
										DPQ Quantity Paid in 1st RA Bill	**30.74**			
										DPQ Quantity Paid in 2nd RA Bill	**113.32**			
										Now To be Paid Qty	**Nil**			
Item No. 86		Providing Granite holes of 50 mm dia for fine dressed granite stone slabs 40 mm thick (As per Approved data Rate)											
		Item not Operated											
Item No. 87		Providing and laying fine dressed granite stone pillar of 300 mm dia nd 2.5 M height including cost of materials, labour, curing complete as per specifications. (As per approved Data rate)											
		Item not Operated											
Item No. 88		Providing and laying fine dressed granite stone pillar of 300 mm dia nd including cost of materials, labour, curing complete as per specifications. (As per approved Data rate)											
		Item not Operated											

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Project Division

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Item No. 89 KSRRB M300-2.2. Grassing with Doobs grass KSRRB M300- 2.1. Grassing with Doobs grass including watering and maintenance of the lawn for 30 days or more till the grass forms a thick lawn free from weeds and fit for moving including supplying good earth if needed complete as per specifications. MORTH Specification No. 307 ii) In rows 7.5 cm apart in either direction ,item No 19.79, Page:148 PWD SR 2018-19											
			Cum										
									Total Executed Quantity	28.26			
									Schedule B Quantity	29.54			
									DPQ Quantity Paid in 2nd RA Bill	28.26			
									Now To be Paid Qty	Nil			
		Item No. 90 KSRB 5.4.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone Masonary in superstructure with cement mortar , edge of stones chistle dressed in courses not less than 15 cms high, bond stones at two 2M. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.4.3, Pg No 25, Item No 5.12											
									Item not Operated				
		Item No. 91 KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400 X 200X200mm having block density not less than 1800kg m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572 2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications. KBS No.5.14, Pg No. 27 Item No. 5.26.1											
			Sqm										
									Total Executed Quantity	32.33			
									Schedule B Quantity	222.42			
									DPQ Quantity Paid in 2nd RA Bill	32.33			
									Now To be Paid Qty	Nil			
		Item No. 92 Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 1200mm Specification No. KBS 14.47.1 Pg No.109											
			Sqm										
									Total Executed Quantity	405.31			
									Schedule B Quantity	943.22			
									DPQ Quantity Paid in 2nd RA Bill	405.31			
									Now To be Paid Qty	Nil			
		Item No. 93 KSRB 6-2.3 : Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:6 for basement and superstructu/re including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2, page no 29,item no 6.2 PWD Sr 2018-19											
			Cum										
									Total Executed Quantity	7.42			
									Schedule B Quantity	6.79			
									DPQ Quantity Paid in 1st RA Bill				
									Quantity upto 125%	7.42			
									Now To be Paid Qty	Nil			
		Item No. 94 KSRB15-1.6 : Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. KBS No.15.1.6, Pg No. 115 Item No. 15.6											
			Sqm										
									Total Executed Quantity	137.87			
									Schedule B Quantity	208.98			
									DPQ Quantity Paid in 1st RA Bill	67.03			
									DPQ Quantity Paid in 2nd RA Bill	70.84			
									Now To be Paid Qty	Nil			
		Item No. 95 KSRB 15-16.1 Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications - with primer item No.15.53.2 Page No. SR 2018-19											
			Sqm										
									Total Executed Quantity	250.59			
									Schedule B Quantity	210.06			
									DPQ Quantity Paid in 2nd RA Bill				
									Quantity upto 125%	250.59			
									Now To be Paid Qty	Nil			
		Item No. 96 Supplying heavy gauge PVC conduit pipe 40mm dia 2.5mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws. item no-3.4,Item 3.4.1,Item 3.4.2 page no-2, PWD SR 2019-20◆(40mm,dia,2.5mm thick)											
									Item not Operated				

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka

Assistant Executive Engineer

Page no/ Line no	Description of Item	Unit	No.	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks Rs
					B1	B2	Avg B					
Item No 97	Supply of LED floodlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation Lamp compartment comprising of clear glare clear diffuser with Injection moulded polycarbonate clear glass material, delivering superior light output. Rated life (burning Hrs 50000 hr @ L70 with inputs, Surge Protection- Min 5KV along with Over voltage/Overload, short circuit/ miss-wiring protection. Compatible for pole mounting with outer dia of 40mm to 50 mm Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz to applications. Compliance to IS10322 /IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with ..... W System Power consumption. LED efficiency >130lm/w, nominal CRI >75. Luminaire manufacturer should have inhouse facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source. (PWD electrical S.R material list page no- 67 SL/NO 12.9)											
Item No 98	**Item not Operated** Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates, the box should be firmly flush mounted after due groove cutting in brick /stone/C.C wall . item no-1.2,Item 1.2.2,Item 1.2.3 page no-2, PWD SR 2018-19 ◆◆											
Item No 99	**Item not Operated** Supply and fixing of bakelite D.P /socket switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/niches as per IS 1293 and IS 3854 ,Item 3.6.11 page no-10, PWD SR 2018-19											
Measurements taken on	26/08/23											
	DP	Each	1						1.00			
		Each	1						1.00			
									Total Executed Quantity	**2.00**		
									Schedule B Quantity	**8.00**		
									Now To be Paid Qty	**2.00**	163.62	328.00
Item No 100	Supplying and fixing of Group A, regular MCB distribution boards on wall/woodboard/ flush mounting using◆ required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door◆ with powder coated painting◆ made out of SWG MS enclosure. item no-5.18,Item5.18.4 page no-27,28 PWD SR 2018-19 ◆											
Measurements taken on	26/08/23											
	Mother Dairy Circle , Deer Statue	Each	1						1.00			
	Horse Statue	Each	1						1.00			
	Bull Statue	Each	1						1.00			
	Lion Statue	Each	1						1.00			
	Attur layout											
	Elephant Statue	Each	1						1.00			
	Ashoka Statue	Each	1						1.00			
									Total Executed Quantity	**6.00**		
									Schedule B Quantity	**8.00**		
									Now To be Paid Qty	**6.00**	1222.10	7333.00
Item No 101	Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing materials and "C" type curve, Indicator ON OFF energy cross -3 with as required confirming to IEC 60898 item no-5.17,Item 5.17.4 page no-27, PWD SR 2018-19 ◆											
Item No 102	**Item not Operated** Wiring for lighting/power circuit using◆ Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with◆ low conductor resistance single core wire◆ in◆ open or concealed system of wiring. With specified IS-694: confirming to Latest amendements. item no-2.3,Item2.3.4 page no-5,6 PWD SR 2018-19.											
Measurements taken on	26/08/23											
	Yelahanka lake											
	Boat Statue, Chota Bheem Statue	Each	2	90					180.00			
	Kogilu Cross , Bullock cart Statue	Each	1	90					90.00			
	D P main Road, Globe Statue	Each	1	40					40.00			
	D P Main Road , Kannada letters	Each	1	250					250.00			
	Mother Dairy Circle, Deer Statue	Each	1	30					30.00			
	Horse Statue	Each	1	50					50.00			
	Bull Statue	Each	1	40					40.00			
	Lion Statue	Each	1	60					60.00			
	Attur layout											
	Elephant Statue	Each	1	80					80.00			
	Cars Hanging	Each	1	260					260.00			

A.E.E. (Project)

1080

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Description of Item	Unit	No	Length (m)	Breadth (m) B1	Breadth (m) B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Yelahanka Lake											
Boat Statue, Chota Bheem Statue	Each	4	90					360.00			
Kerala Cross - Bullock cart Statue	Each	2	90					180.00			
Cars Hanging	Each	3	80					240.00			
								Total Executed Quantity	**1860.00**		
								Schedule B Quantity	**200.00**		
								Quantity upto 125%	**250.00**		
								Quantity above 125%	**1610.00**		
								Now To be Paid Qty			
								Quantity upto 125%	**250.00**	**45.45**	**11363.00**
								Quantity above 125%	**1610.00**	**49.09**	**79029.00**

Item No 103 — Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc , with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure item no-s 18,page no-27, PWD SR 2019-20.

Measurements taken on: 26/8/23 — 26/8/23

Yelahanka lake											
Boat Statue, Chota Bheem Statue	Each	2						2.00			
								Total Executed Quantity	**2.00**		
								Schedule B Quantity	**8.00**		
								Now To be Paid Qty	**2.00**	**1818.00**	**3636.00**

Item No 104 — Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 item no-6.4.2, page no-40, PWD SR 2019-20.

Measurements taken on: 26/8/23 — 26/8/23

Attur Layout											
Elephant Statue	m	1	40					40.00			
								Total Executed Quantity	**40.00**		
								Schedule B Quantity	**405.50**		
								Now To be Paid Qty	**40.00**	**131.30**	**5252.00**

Item No 105 — Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150 mm all-round the cable item 6.7,page no- 41 SR 2018-19

Measurements taken on: 29/8/23 — 29/8/23

Attur layout	Cum	1	185			0.5	0.6	55.50			
								Total Executed Quantity	**55.50**		
								Schedule B Quantity	**360.00**		
								Now To be Paid Qty	**55.50**	**101.00**	**5606.00**

Item No 106 — Supplying and fixing L.T. cast Iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen/ insulating compound complete with terminals,lamps, bolts, nuts and washers etc. item 6.10.5,page no- 42SR 2018-19

Item No 107 — **Item not Operated**

KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer

Item No 108 — **Item not Operated**

Providing and laying heavy duty cobble stones 60 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications.

Measurements taken on: 9/8/23 , 16/8/23 , 22/8/23

		Sardar Vallabhai Patel Park												
		Pathway 1												
0.00	8.50		Sqm	1	8.50	3.10	2.80	2.95			25.08			
0.00	4.00		Sqm	1	4.00	2.80	3.00	2.90			11.60			
0.00	6.10		Sqm	1	6.10	3.00	3.00	3.00			18.30			
											54.98			

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka

Assistant Executive Engineer

Description of Item	Unit	No.	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Sqm	1	11.54	3.00	3.00	3.00		34.62			
	Sqm	1	15.00	3.00	3.00	3.00		45.00			
	Sqm	1	5.30	3.00	3.00	3.00		15.90			
	Sqm	1	15.00	3.00	2.90	2.95		44.25			
	Sqm	1	5.60	2.90	4.80	3.85		21.56			
	Sqm	1	9.80	3.00	3.00	3.00		29.40			
	Sqm	1	7.25	3.00	2.90	2.95		21.39			
	Sqm	1	15.00	3.00	3.00	3.00		45.00			
	Sqm	1	15.00	3.00	2.95	2.98		44.63			
	Sqm	1	15.00	2.95	2.90	2.93		43.88			
Pathway 2	Sqm	1	10.15	3.00	3.00	2.95		44.25			
	Sqm	1	15.00	3.00	3.55	3.28		33.24			
	Sqm	1	15.00	3.00	3.00	3.00		45.00			
	Sqm	1	15.00	3.00	3.00	3.00		43.00			
	Sqm	1	9.30	3.00	3.00	3.00		45.00			
	Sqm	1	14.40	3.00	3.00	3.00		27.90			
	Sqm	1	2.40	1.30	1.30	1.30		43.20			
	Sqm	1	4.00	1.70	1.20	1.45		3.12			
	Sqm	1	6.00	2.60	2.90	2.75		5.80			
	Sqm	1	3.10	2.00	2.00	2.00		16.50			
	Sqm	1	5.50	2.00	2.00	2.00		6.20			
	Sqm	1	2.00	1.60	1.60	1.60		11.00			
	Sqm	1	10.70	2.85	2.85	2.85		3.20			
								30.50			
							Total Executed Quantity	**760.50**			
							Quantity Limited To	**698.56**			
							Schedule B Quantity	**146.00**			
							Quantity upto 125%	**182.50**			
							Quantity above 125%	**516.06**			
							Now To be Paid Qty				
							Quantity upto 125%	**182.50**	**1127.36**	**205744.00**	
							Quantity above 125%	**516.06**	**1148.61**	**592753.00**	

Item No 109 KSRRB M1200-48.2. Construction of cement concrete kerb with top and bottom width 115 and 165 mm respectively, 250 mm high in M-20 grade PCC on M-10 grade foundation 150 mm thick, foundation having 50 mm projection beyond kerb stone, kerb stone laid with kerb lying machine, foundation concrete laid manually, all complete as per Clause 400.8 complete as per specifications. B. Using Concrete Batching and Mixing Plant MORTH Specification No.408item No 26.127, Page no.217 PWD SR 2018-19

mtr

Total Executed Quantity	**67.60**
Schedule B Quantity	**80.00**
DPQ Quantity Paid in 2nd RA Bill	**67.60**
Now To be Paid Qty	**Nil**

Item No 110 Providing and laying For elevation using white sadarhalli stone with stone chiesing and fine dressed granite stone slabs 100 mm thick with cement mortar 1:3 including cost of materials, labour, curing complete as per specifications. (AS per Appoved Data rate incluing GST)Elevation Stone for aesthitic purpose @ TOP OF WALL (1X0.3X0.1) granite sixe

Sqm

Total Executed Quantity	**33.31**
Schedule B Quantity	**60.00**
DPQ Quantity Paid in 2nd RA Bill	**33.31**
Now To be Paid Qty	**Nil**

E1 Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings

Kg

Total Executed Quantity	**850.50**
DPQ Quantity Paid in 1st RA Bill	**850.50**
Now To be Paid Qty	**Nil**

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer Asst Executive Engineer

A.E.E. (Project)

Changes in no.	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	Breadth (m) B2	Breadth (m) Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Providing and laying fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification											
E2			Sqm										
										Total Executed Quantity	195.10		
										DPQ Quantity Paid in 1st RA Bill	195.10		
										Now To be Paid Qty	Nil		
E3		Poviding, Fabricating and Fixing of Make in India made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required (8 x 4 feet) Weight: 350Kgs approximately (inclusive of all taxes) As per approved quotation											
			Nos										
										Total Executed Quantity	1.00		
										DPQ Quantity Paid in 1st RA Bill	1.00		
										Now To be Paid Qty	Nil		
E4		Providing and fixing of ornamental grill for, inside frame designs made out of 10 mm thick Hexagonal Hollow Section height 1.20m , appearance and dimeson of hand railing is indiacted in drawings including cost of labour etc, complete as per direction of Engineer in charge (inclusive of all taxes) including outdoor duco painting (inclusive of all taxes) As per approved quotation											
			Nos										
										Total Executed Quantity	31.00		
										DPQ Quantity Paid in 1st RA Bill	31.00		
										Now To be Paid Qty	Nil		
E5		Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of material, labour, HOM complete as per specification											
			mtr										
										Total Executed Quantity	257.33		
										DPQ Quantity Paid in 2nd RA Bill	257.33		
										Now To be Paid Qty	Nil		
E6		Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification											
			Sqm										
										Total Executed Quantity	421.23		
										DPQ Quantity Paid in 2nd RA Bill	421.23		
										Now To be Paid Qty	Nil		
E7		Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification											
			mtr										
										Total Executed Quantity	573.00		
										DPQ Quantity Paid in 2nd RA Bill	573.00		
										Now To be Paid Qty	Nil		
E8		KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications. Specification No. KBS 7.12											
			Kg										
										Total Executed Quantity	313.48		
										DPQ Quantity Paid in 2nd RA Bill	313.48		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer

Item No.	Description of Item	Unit	No.	Length (m)	Breadth (m)	Height (m)	Quantity	Rate Rs	Amount Rs	Remarks
E9	KSRB 7.35 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track aluminium frame section of size 1.4mm thick x 76mm thick bottom section weighing 1.44 kg/m, side and top section 1.4 mm thick weight 1.44 kg/m, single track aluminium section of size 1.4mm thick weight 1.44 kg/m for shutter outer side, Plain 1.4mm thick weight 1.44 kg/m for shutter inside, 4 nos. aluminium handles of size 1.4mm thick weight 0.817 kg/m for shutters mounted on nylon rollers with approved quality as required such as aluminium handles, nylon nuts etc., and providing and fixing 5 mm thick plain glass for shutters fitted with rubber beading, aluminium sections including cutting as required length, joints mitred and brazing the frame trimmed and screwed to the assembled frame sufficient with end caps as required, nylon etc., and fixed to the walls, lintels, floor, beams, cills as the case may be with necessary steel screws, fixing plugs, or teak wood plugs including making opening necessary or concrete and making good the original surface using cement mortar, aluminium sections provided for removal of any specification No. KBS .do. using aluminium sections considered coupled in a minimum of 60 Rt aluminium with material including pure polyester grade powder of approved quality	Sqm								
					Total Executed Quantity		12.33			
					DPQ Quantity Paid in 2nd RA Bill		12.33			
					Now To be Paid Qty		Nil			
E10	Providing and fixing M.S. Hand railing for balcony, Staircase etc., with 65mm dia M.S. hollow pipe of 14 gauge welded to 30mm x 30mm x 6 M.S. square rod placed vertically, spaced at 150mm c/c upto a height of 900mm. These vertical rods laterally tied with 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections should be cut to length, welded and grinded wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing.	Sqm								
					Total Executed Quantity		10.77			
					DPQ Quantity Paid in 2nd RA Bill		10.77			
					Now To be Paid Qty		Nil			
E11	KSRB 9.4.1 : Providing wood frames of doors, windows, clerestory windows, ventilators and other frames, straight, framed or assembled including making plinth garters (excluding cost of cement concrete and side clamps) but including cost of materials, labour, H.O&I complete as per specifications. Specification No. KBS 9.11, KSRB 9.4.3 : do : Hunne wood frames	Cum								
					Total Executed Quantity		0.33			
					DPQ Quantity Paid in 2nd RA Bill		0.33			
					Now To be Paid Qty		Nil			
E12	KSRB 9.5 : Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 140mm wide as per drawing and panels of 32mm thick including cost of materials, labour, H.O&I complete as per specifications, excluding cost of fixtures(Specification No. KBS 9.11, KSRB 9.4.3 : do : Hunne wood	Sqm								
					Total Executed Quantity		10.10			
					DPQ Quantity Paid in 2nd RA Bill		10.10			
					Now To be Paid Qty		Nil			
E13	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on existing flooring with special adhesive for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains, cost of materials, mortar, labour etc., complete as per specification	Sqm								
					Total Executed Quantity		143.43			
					DPQ Quantity Paid in 2nd RA Bill		143.43			
					Now To be Paid Qty		Nil			
E14	KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. KSRB15-3.8 : do : cement mortar 1:4	Sqm								
					Total Executed Quantity		94.59			
					DPQ Quantity Paid in 2nd RA Bill		94.59			
					Now To be Paid Qty		Nil			
E15	KSRB 14.14.5 Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. Specification No. KBS .do. for Ceramic Tiles of size 30x30cms 6mm thick	Sqm								
					Total Executed Quantity		15.97			
					DPQ Quantity Paid in 2nd RA Bill		15.97			
					Now To be Paid Qty		Nil			
E16	KSRB 14.17.2 : Providing skirting, dadoing, risers of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No KBS 14.16, 14.17 Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms	Sqm								
					Total Executed Quantity		70.84			
					DPQ Quantity Paid in 2nd RA Bill		70.84			
					Now To be Paid Qty		Nil			

HYDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Asst. Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	E17	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc , complete as per the specification	Sqm										
									Total Executed Quantity	**39.57**			
									DPQ Quantity Paid in 2nd RA Bill	**39.57**			
									Now To be Paid Qty	**Nil**			
	E18	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge	Sqm										
									Total Executed Quantity	**6.25**			
									DPQ Quantity Paid in 2nd RA Bill	**6.25**			
									Now To be Paid Qty	**Nil**			
	E19	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm for styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges.	Sqm										
									Total Executed Quantity	**6.25**			
									DPQ Quantity Paid in 2nd RA Bill	**6.25**			
									Now To be Paid Qty	**Nil**			
	E20	KSRB 11-7.2 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm in the range of two 7.5 litre P.V.C with automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.Specification No. KBS 11.	Each										
									Total Executed Quantity	**2.00**			
									DPQ Quantity Paid in 2nd RA Bill	**2.00**			
									Now To be Paid Qty	**Nil**			
	E21	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). -do- 12.5cms x 7.5cms	Each										
									Total Executed Quantity	**7.00**			
									DPQ Quantity Paid in 2nd RA Bill	**7.00**			
									Now To be Paid Qty	**Nil**			
	E22	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.	Each										
									Total Executed Quantity	**7.00**			
									DPQ Quantity Paid in 2nd RA Bill	**7.00**			
									Now To be Paid Qty	**Nil**			
	E23	KSRB 11-11 : Providing and fixing white vitreous china clay, flat back wash basin with a single 15mm C.P.brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 KSRB 11-11.5 : - do - of size 450 x 300mm Specification No. KBS 11	Unit										
									Total Executed Quantity	**4.00**			
									DPQ Quantity Paid in 2nd RA Bill	**4.00**			
									Now To be Paid Qty	**Nil**			
	E24	KSRB 11-5 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11	Each										
									Total Executed Quantity	**5.00**			
									DPQ Quantity Paid in 2nd RA Bill	**5.00**			
									Now To be Paid Qty	**Nil**			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer Project Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Yelahanka Lake											
		Boat Statue, Chota Bheem Statue	Each	4	90					360.00			
		Kogilu Cross : Bullock cart Statue	Each	2	90					180.00			
		Cars Hanging	Each	3	80					240.00			
										Total Executed Quantity	**1860.00**		
										Schedule B Quantity	**200.00**		
										Quantity upto 125%	**250.00**		
										Quantity above 125%	**1610.00**		
										Now To be Paid Qty			
										Quantity upto 125%	**250.00**	**45.45**	**11363.00**
										Quantity above 125%	**1610.00**	**49.09**	**79029.00**

Item No 103: Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure item no-5.18,page no-27, PWD SR 2019-20.

Measurements taken on 26/8/23 26/8/23

		Yelahanka lake											
		Boat Statue, Chota Bheem Statue	Each	2						2.00			
										Total Executed Quantity	**2.00**		
										Schedule B Quantity	**8.00**		
										Now To be Paid Qty	**2.00**	**1818.00**	**3636.00**

Item No 104: Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 item no-6.4.2, page no-40, PWD SR 2019-20.

Measurements taken on 26/8/23 26/8/23

		Attur Layout											
		Elephant Statue	m	1	40					40.00			
										Total Executed Quantity	**40.00**		
										Schedule B Quantity	**405.50**		
										Now To be Paid Qty	**40.00**	**131.30**	**5252.00**

Item No 105: Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150 mm all-round the cable item 6.7,page no- 41 SR 2018-19

Measurements taken on 29/8/23 29/8/23

		Attur layout	Cum	1	185			0.5	0.6	55.50			
										Total Executed Quantity	**55.50**		
										Schedule B Quantity	**360.00**		
										Now To be Paid Qty	**55.50**	**101.00**	**5606.00**

Item No 106: Supplying and fixing L.T. cast Iron pot heads suitable for 1.1KV class UG cable filled with necessary bitumen/ insulating compound complete with terminals,lamps, bolts, nuts and washers etc. item 6.10.5,page no- 42SR 2018-19.

Item No 107: **Item not Operated**

KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer

Item No 108: **Item not Operated**

Providing and laying heavy duty cobble stones 60 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications.

Measurements taken on 9/8/23 , 16/8/23 , 22/8/23

		Sardar Vallabhai Patel Park											
		Pathway 1											
0.00	8.50		Sqm	1	8.50	3.10	2.80	2.95		25.08			
0.00	4.00		Sqm	1	4.00	2.80	3.00	2.90		11.60			
0.00	6.10		Sqm	1	6.10	3.00	3.00	3.00		18.30			

54.98

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer Project Division Yelahanka

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
0.00	11.54		Sqm	1	11.54	3.00	3.00	3.00		34.62			
0.00	15.00		Sqm	1	15.00	3.00	3.00	3.00		45.00			
15.00	30.30		Sqm	1	5.30	3.00	3.00	3.00		15.90			
15.00	35.30		Sqm	1	15.00	3.00	2.90	2.95		44.25			
30.30	40.90		Sqm	1	5.60	2.90	4.80	3.85		21.56			
35.30			Sqm	1	9.80	3.00	3.00	3.00		29.40			
0.00	9.80												
0.00	7.25		Sqm	1	7.25	3.00	2.90	2.95		21.39			
0.00	15.00		Sqm	1	15.00	3.00	3.00	3.00		45.00			
15.00	30.00		Sqm	1	15.00	3.00	2.95	2.98		44.63			
30.00	45.00		Sqm	1	15.00	2.95	2.90	2.93		43.88			
45.00	60.00		Sqm	1	15.00	2.90	3.00	2.95		44.25			
60.00	70.15		Sqm	1	10.15	3.00	3.55	3.28		33.24			
		Pathway 2											
0.00	15.00		Sqm	1	15.00	3.00	3.00	3.00		45.00			
15.00	30.00		Sqm	1	15.00	3.00	3.00	3.00		45.00			
30.00	45.00		Sqm	1	15.00	3.00	3.00	3.00		45.00			
45.00	54.30		Sqm	1	9.30	3.00	3.00	3.00		27.90			
0.00	14.40		Sqm	1	14.40	3.00	3.00	3.00		43.20			
0.00	2.40		Sqm	1	2.40	1.30	1.30	1.30		3.12			
0.00	4.00		Sqm	1	4.00	1.70	1.20	1.45		5.80			
0.00	6.00		Sqm	1	6.00	2.60	2.90	2.75		16.50			
0.00	3.10		Sqm	1	3.10	2.00	2.00	2.00		6.20			
0.00	5.50		Sqm	1	5.50	2.00	2.00	2.00		11.00			
0.00	2.00		Sqm	1	2.00	1.60	1.60	1.60		3.20			
0.00	10.70		Sqm	1	10.70	2.85	2.85	2.85		30.50			
									Total Executed Quantity	760.50			
									Quantity Limited To	698.56			
									Schedule B Quantity	146.00			
									Quantity upto 125%	182.50			
									Quantity above 125%	516.06			
									Now To be Paid Qty				
									Quantity upto 125%	182.50	1127.36	205744.00	
									Quantity above 125%	516.06	1148.61	592753.00	

Item No 109 — KSRRB M1200-48.2. Construction of cement concrete kerb with top and bottom width 115 and 165 mm respectively, 250 mm high in M-20 grade PCC on M-10 grade foundation 150 mm thick, foundation having 50 mm projection beyond kerb stone, kerb stone laid with kerb lying machine, foundation concrete laid manually, all complete as per Clause 400.8 complete as per specifications. B. Using Concrete Batching and Mixing Plant MORTH Specification No.408item No 26.127, Page no.217 PWD SR 2018-19

			mtr										
									Total Executed Quantity	67.60			
									Schedule B Quantity	80.00			
									DPQ Quantity Paid in 2nd RA Bill	67.60			
									Now To be Paid Qty	Nil			

Item No 110 — Providing and laying For elevation using white sadarhalli stone with stone chiesing and fine dressed granite stone slabs 100 mm thick with cement mortar 1:3 including cost of materials, labour, curing complete as per specifications. (AS per Appoved Data rate incluing GST)Elevation Stone for aesthitic purpose @ TOP OF WALL (1X0.3X0.1) granite sixe

			Sqm										
									Total Executed Quantity	33.31			
									Schedule B Quantity	60.00			
									DPQ Quantity Paid in 2nd RA Bill	33.31			
									Now To be Paid Qty	Nil			

E1 — Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting erection charges using hoist pulleycranes etc as per specification and drawings

			Kg										
									Total Executed Quantity	850.50			
									DPQ Quantity Paid in 1st RA Bill	850.50			
									Now To be Paid Qty	Nil			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst Executive Engineer

	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
F2	Providing and laying fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. (P.No. 100, I No. 14.62 of PWD SR 2015-16)											
		Sqm										
									Total Executed Quantity	195.10		
									DPQ Quantity Paid in 1st RA Bill	195.10		
									Now To be Paid Qty	Nil		
F3	Providing, Fabricating and Fixing of Make in India made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in technal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required (8 x 4 feet) Weight: 350Kgs approximately (inclusive of all taxes) As per approved quotation											
		Nos										
									Total Executed Quantity	1.00		
									DPQ Quantity Paid in 1st RA Bill	1.00		
									Now To be Paid Qty	Nil		
F4	Providing and fixing of ornamental grill for, inside frame designs made out of 10 mm thick Hexagonal Hollow Section height 1.20m , appearance and dimeson of hand railing is indiacted in drawings including cost of labour etc, complete as per direction of Engineer in charge (inclusive of all taxes) including outdoor duco painting (inclusive of all taxes) As per approved quotation											
		Nos										
									Total Executed Quantity	31.00		
									DPQ Quantity Paid in 1st RA Bill	31.00		
									Now To be Paid Qty	Nil		
F5	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of material, labour, HOM complete as per specification											
		mtr										
									Total Executed Quantity	257.33		
									DPQ Quantity Paid in 2nd RA Bill	257.33		
									Now To be Paid Qty	Nil		
F6	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification											
		Sqm										
									Total Executed Quantity	421.23		
									DPQ Quantity Paid in 2nd RA Bill	421.23		
									Now To be Paid Qty	Nil		
F7	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint including cost of material, labour, HOM complete as per specification											
		mtr										
									Total Executed Quantity	573.00		
									DPQ Quantity Paid in 2nd RA Bill	573.00		
									Now To be Paid Qty	Nil		
F8	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications. Specification No. KBS 7.12											
		Kg										
									Total Executed Quantity	313.48		
									DPQ Quantity Paid in 2nd RA Bill	313.48		
									Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 1.85x 31.75mm. With 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m, and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg /m; shutter outer side 40mmx18mm, 1.25 mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred sub dividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS -do- using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder of approved quality										
			Sqm										
									Total Executed Quantity	12.23			
									DPQ Quantity Paid in 2nd RA Bill	12.23			
									Now To be Paid Qty	Nil			
		E10 Providing and fixing M.S. Hand railing for Balcony/ Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing.										
			Sqm										
									Total Executed Quantity	10.77			
									DPQ Quantity Paid in 2nd RA Bill	10.77			
									Now To be Paid Qty	Nil			
		E11 KSRB 9.4-1 : Providing wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM complete as per pecifications. Specification No. KBS 9.33, KSRB 9.4-2 : – do – Honne wood frames										
			Cum										
									Total Executed Quantity	0.22			
									DPQ Quantity Paid in 2nd RA Bill	0.22			
									Now To be Paid Qty	Nil			
		E12 KSRB 9.5 : Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM complete as per specifications (excluding cost of fixtures) Specification No. KBS 9.34, KSRB 9.5-2 : – do – Honne wood										
			Sqm										
									Total Executed Quantity	10.10			
									DPQ Quantity Paid in 2nd RA Bill	10.10			
									Now To be Paid Qty	Nil			
		E13 Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on existing flooring with special adhesive for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, cost of materials, mortar, labour etc., complete as per specification.										
			Sqm										
									Total Executed Quantity	143.43			
									DPQ Quantity Paid in 2nd RA Bill	143.43			
									Now To be Paid Qty	Nil			
		E14 KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing caffolding, including cost of materials, labour, curing complete as per specifications. KSRB15-3.8 : – do – cement mortar 1:4										
			Sqm										
									Total Executed Quantity	94.59			
									DPQ Quantity Paid in 2nd RA Bill	94.59			
									Now To be Paid Qty	Nil			
		E15 KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. Specification No. KBS _do_ for Ceramic Tiles of size 30x30cms 6mm thick										
			Sqm										
									Total Executed Quantity	15.97			
									DPQ Quantity Paid in 2nd RA Bill	15.97			
									Now To be Paid Qty	Nil			
		E16 KSRB 14-17.2 : Providing skirting, dadoing, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms										
			Sqm										
									Total Executed Quantity	70.84			
									DPQ Quantity Paid in 2nd RA Bill	70.84			
									Now To be Paid Qty	Nil			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer

Asst. Executive Engineer Assistant Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		E17 Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc , complete as per the specification											
			Sqm										
										Total Executed Quantity	39.57		
										DPQ Quantity Paid in 2nd RA Bill	39.57		
										Now To be Paid Qty	Nil		
		E18 SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge											
			Sqm										
										Total Executed Quantity	6.25		
										DPQ Quantity Paid in 2nd RA Bill	6.25		
										Now To be Paid Qty	Nil		
		E19 SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm for styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges.											
			Sqm										
										Total Executed Quantity	6.25		
										DPQ Quantity Paid in 2nd RA Bill	6.25		
										Now To be Paid Qty	Nil		
		E20 KSRB 11-7.2 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm in the range of two 7.5 litre P.V.C with automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.Specification No. KBS 11.											
			Each										
										Total Executed Quantity	2.00		
										DPQ Quantity Paid in 2nd RA Bill	2.00		
										Now To be Paid Qty	Nil		
		E21 Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). -do- 12.5cms x 7.5cms											
			Each										
										Total Executed Quantity	7.00		
										DPQ Quantity Paid in 2nd RA Bill	7.00		
										Now To be Paid Qty	Nil		
		E22 Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.											
			Each										
										Total Executed Quantity	7.00		
										DPQ Quantity Paid in 2nd RA Bill	7.00		
										Now To be Paid Qty	Nil		
		E23 KSRB 11-11 : Providing and fixing white vitreous china clay, flat back wash basin with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 KSRB 11-11.5 : - do - of size 450 x 300mm Specification No. KBS 11											
			Unit										
										Total Executed Quantity	4.00		
										DPQ Quantity Paid in 2nd RA Bill	4.00		
										Now To be Paid Qty	Nil		
		E24 KSRB 11-5 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11											
			Each										
										Total Executed Quantity	5.00		
										DPQ Quantity Paid in 2nd RA Bill	5.00		
										Now To be Paid Qty	Nil		

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Asst. Executive Engineer Project Assistant Executive Engineer

Number	Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
E25			KSRB 11-15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications.											
				Unit										
										Total Executed Quantity	4.00			
										DPQ Quantity Paid in 2nd RA Bill	4.00			
										Now To be Paid Qty	Nil			
E26			Providing and fixing unplasticised PVC pipes with working pressure 10 kg/sq.cm with pipe fittings, clips, making good the floor, including cost of all materials, labour charges, HOM and testing complete as per specifications -do- with 160mm outer dia											
				mtr										
										Total Executed Quantity	9.70			
										DPQ Quantity Paid in 2nd RA Bill	9.70			
										Now To be Paid Qty	Nil			
E27			KSRB 13-11 : Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM and testing complete as per specifications. (For 1000 litre capacity) Specification No KBS 13.22											
				Nos										
										Total Executed Quantity	1.00			
										DPQ Quantity Paid in 2nd RA Bill	1.00			
										Now To be Paid Qty	Nil			
E28			KSRB 15.3 : Providing 12mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. KSRB15-3.2 – do – cement mortar 1:4											
				Sqm										
										Total Executed Quantity	156.00			
										DPQ Quantity Paid in 2nd RA Bill	156.00			
										Now To be Paid Qty	Nil			
F29			Fabricating, providing and erecting in position Hot dip galvanized Gate Using 72x72x4.8 mm Sq. G I Pipe frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flap. Heavy duty locking arrangement of low places including cost of labour, painting, erection charges using hoist pulley cranes, with all lead and lift, loading, trasportation, unloading, scaffolding charges and all other complete as per specifications and directions of Engineer incharge of work.											
				Sqm										
										Total Executed Quantity	12.60			
										DPQ Quantity Paid in 2nd RA Bill	12.60			
										Now To be Paid Qty	Nil			
E30			Supplying and fixing new Mangalore tiles on existing reepers including cost of materials, labour, HOM complete as per specifications.											
				Sqm										
										Total Executed Quantity	4.23			
										DPQ Quantity Paid in 2nd RA Bill	4.23			
										Now To be Paid Qty	Nil			
E31			Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of manganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification											
				Sqm										
										Total Executed Quantity	45.60			
										DPQ Quantity Paid in 2nd RA Bill	45.60			
										Now To be Paid Qty	Nil			
E32			Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, letc., complete as per specification											
				Kg										
										Total Executed Quantity	1077.59			
										DPQ Quantity Paid in 2nd RA Bill	1077.59			
										Now To be Paid Qty	Nil			

SUDARAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Basket Ball Court Painting											
E33			SFT										
										Total Executed Quantity	6542.08		
										DPQ Quantity Paid in 2nd RA Bill	6542.08		
										Now To be Paid Qty	Nil		
E34		Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box											
		Measurements taken on 25/8/23											
		Gents Bathroom	Point	4						4.00			
		Ladies Toilet	Point	3						3.00			
		Room 1	Point	8						8.00			
		Toilet	Point	2						2.00			
		Room 2	Point	7						7.00			
		Toilet	Point	2						2.00			
										Total Executed Quantity	26.00		
										Now To be Paid Qty	26.00	252.50	6565.00
E35		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall, 1-3Way											
		Measurements taken on 11/9/23											
		Toilet	Each	1						1.00			
		Toilet	Each	1						1.00			
										Total Executed Quantity	2.00		
										Now To be Paid Qty	2.00	95.95	192.00
E36		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall, 6Way											
		Measurements taken on 11/9/23											
		Gents Bathroom	Each	1						1.00			
		Ladies Toilet	Each	1						1.00			
		Room 1	Each	2						2.00			
		Room 2	Each	2						2.00			
										Total Executed Quantity	6.00		
										Now To be Paid Qty	6.00	126.25	758.00
E37		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module											
		Measurements taken on 11/9/23											
		Toilet	Each	1						1.00			
		Toilet	Each	1						1.00			
										Total Executed Quantity	2.00		
										Now To be Paid Qty	2.00	111.10	223.00
E38		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module											
		Measurements taken on 11/9/23											
		Gents Bathroom	Each	1						1.00			
		Ladies Toilet	Each	1						1.00			
		Room 1	Each	2						2.00			
		Room 2	Each	2						2.00			
										Total Executed Quantity	6.00		
										Now To be Paid Qty	6.00	176.75	1061.00
E39		Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps one way Switch											
		Measurements taken on 11/9/23											
		Gents Bathroom	Each	4						4.00			
		Ladies Toilet	Each	3						3.00			
		Room 1	Each	8						8.00			

15.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Description of Item	Unit	No.	Length (m)	Breadth (m)			Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
				B1	B2	Avg B					
Toilet	Each	2						2.00			
Room 2	Each	2						2.00			
Toilet								2.00			
							Total Executed Quantity	26.00			
							Now To be Paid Qty	26.00	70.70	1839.00	

I.40 — Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 3tepped Fan Regulator

Measurements taken on 21/9/23

Room 1	Each	1						1.00			
Room 2	Each	1						1.00			
							Total Executed Quantity	2.00			
							Now To be Paid Qty	2.00	292.90	586.00	

I.41 — Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 6Amps 3way socket

Measurements taken on 11/9/23

Room 1	Each	2						2.00			
Toilet	Each	1						1.00			
Room 2	Each	2						2.00			
Toilet	Each	1						1.00			
							Total Executed Quantity	6.00			
							Now To be Paid Qty	6.00	106.05	637.00	

I.42 — Supplying & fixing of retrofit type - LED bulb W with OPAL acrylic diffuser comprising of LED source with CCT 6500 degree K, CRI> 70% efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit. THD less than 20%. Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition 15W, 6500K

Measurements taken on 11/9/23

Gents Bathroom	Each	1						1.00			
Ladies Toilet	Each	1						1.00			
Room 1	Each	1						1.00			
Toilet	Each	1						1.00			
Room 2	Each	1						1.00			
Toilet	Each	1						1.00			
							Total Executed Quantity	6.00			
							Now To be Paid Qty	6.00	217.15	1303.00	

I.43 — Supply, Installation, Testing and Commissioning of LED RGB/RGBW floodlighting luminaire for facade lighting with Die-cast aluminium housing, powder-coated finish, of following wattage. Luminaire shall be capable of producing dynamic color changing light for with 16 million colors by DMX/Ethernet based control. The beam angle of the fitting shall be narrow, medium, wide or asymmetric as per the requirement. Luminaire shall be complete with driver and capable of operating at line voltage without any separate power supply from 100-270 V AC, 50 Hz with power factor> 0.9. Fixture shall be suitable to operate at an ambient temperature range of 10°C to +50°C and shall be IP 65 and IK 06 rated. Lifetime shall be at least L70 50000 burning hours at 50°C. Luminaire shall be conforming to BIS (IS 10322) and shall be complete with all necessary accessories required for proper working of fixture including weather proof connection cables, water proof connectors etc. as required. 45W

Measurements taken on 21/9/23

Yelahanka Lake											
Boat Statue, Chota Bheem Statue	Each	14						14.00			
Kogilu Cross, Bullock cart Statue	Each	2						2.00			
D P Main Road, Globe Statue	Each	6						6.00			
Mother Dairy Circle, Deer Staue	Each	4						4.00			
Horse Statue	Each	4						4.00			
Bull Statue	Each	4						4.00			
Lion Statue	Each	4						4.00			
Attur Layout								0.00			
Elephant Statue	Each	8						8.00			
Cars Hanging	Each	20						20.00			
Front	Each	2						2.00			
Stage	Each	2						2.00			
Ahoka Statue	Each	5						5.00			

A.E.E. (Project)

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka
BBMP, Bangalore - 92

Description of Item	Unit	No	Length (m)	Breadth (m) B1	B2	Avg B	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Sandeep Unni Krishnan Circle	Each	1						1.00			
Car	Each	1						1.00			
Auto	Each	1						1.00			
Tractor											
							Total Executed Quantity	78.00			
							Now To be Paid Qty	78.00	37612.40	2933768.00	

E44 Supplying of feet PVC Batten with integrated LED tube W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80 Power Input 220-240V @ 50/60Hz & Power factor >0 9 along with CE approved 2 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 1 x4'- 20/22 w

Measurements taken on 30/9/23

Yelahanka lake Boat Statue, Chota Bheem Statue	Each	4						4.00			
							Total Executed Quantity	4.00			
							Now To be Paid Qty	4.00	378.75	1515.00	

E45 Supplying & fixing - flexible LED Strip Light W Power consumption in 5mtrs length CCT 6500 degree K, CRI> 70% efficacy >80 lumen per watt, life > 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver non integrated, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79 The operating input voltage should be between 130 to 275 volts. BIS Approved with 2 years Warranty against any manufacturing defect working under standard electrical condition.

Measurements taken on 30/9/23

Cars Hanging	m	1	90					90.00			
							Total Executed Quantity	90.00			
							Now To be Paid Qty	90.00	1414.00	127260.00	

E46 Supplying & fixing LED Drivers suitable for 5700K LED fitting Outdoor Fixtures. Operating voltage range from 180V to 265V, 50Hz AC power Supply 40W 5700K suitable for outdoor LED fitting.

Measurements taken on 30/9/23

D P Main Road , Kannada letters	Each	60						60.00			
							Total Executed Quantity	60.00			
							Now To be Paid Qty	60.00	1717.00	103020.00	

E47 Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete.(As per Civil SR KSRB I-2, P-7). In soil (ordinary)

Measurements taken on 24/8/23

Attur Layout								40.00			
Elephant Statue	m	1	40					145.00			
Cars Hanging	m	1	145								
							Total Executed Quantity	185.00			
							Now To be Paid Qty	185.00	76.76	14201.00	

E48 Supply, Installation, Testing and Commissioning of LED RGB/RGBW floodlighting luminaire for facade lighting with Die-cast aluminium housing, powder-coated finish, of following wattage. Luminaire shall be capable of producing dynamic color changing light for with 16 million colors by DMX Ethernet based control The beam angle of the fitting shall be narrow, medium, wide or asymmetric as per the requirement. Luminaire shall be complete with driver and capable of operating at line voltage without any separate power supply from 100-270 V AC, 50 Hz with power factor> 0.9. Fixture shall be suitable to operate at an ambient temperature range of 10°C to +50°C and shall be IP 65 and IK 06 rated. Lifetime shall be at least L70 50000 burning hours at 50°C. Luminaire shall be conforming to BIS (IS 10322) and shall be complete with all necessary accessories required for proper working of fixture including weather proof connection cables, water proof connectors etc. as required. 30W

Measurements taken on 25/9/23

Kogilu Cross Bullock Cart Statue	Each	2						2.00			
Attur Layout											
Elephant Statue	Each	2						2.00			
Sandeep unni krishnan Circle											
Car	Each	6						6.00			
Auto	Each	4						4.00			
Tractor	Each	4						4.00			
Wan	Each	4						4.00			
							Total Executed Quantity	22.00			
							Now To be Paid Qty	22.00	20219.19	444823.00	
									Total amount	5149815.00	
									GST Charges 18%	926967.00	
									Grand Total	6076782.00	

A.E.E. (Project)

6076782-00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka
Bangalore - 03